

Risk	Risk Description	Risk Owner	Inherent Risk Score	Existing Control Measure	Existing Control Measure Description	Residual Risk Score	Risk Category	Target Risk Level	Review Date
------	------------------	------------	---------------------	--------------------------	--------------------------------------	---------------------	---------------	-------------------	-------------

Items in Group: 35

Deliver transformational regeneration projects incl Town Deal

Access right and permissions - IRS & Public Real / Highways Improvements	Risk of surveying teams requiring permits or permission to access land within the development before surveying can be undertaken.	Rachel Salter (Service Lead (Development and Business))	3	Establish permit or permission requirements as early as possible		12	Risks relating to the failure of partners/contractors or the contract itself Risks relating to information held	2	9/5/2022
Acoustic Performance	Failing to ascertain acoustic measures for the various developments.	Rachel Salter (Service Lead (Development and Business))	6	Confirm client brief / spec for BASE2 and other developments. Procurement of Acoustician	Procurement of Acoustician	6	Risks relating to operational activity	4	9/5/2022
Approval of Technical Design, S278 and Traffic Regulation Orders (TROs)		Rachel Salter (Service Lead (Development and Business))		Continue working with LCC to agree design and way forward in light of clash of views and designs	Continue working with LCC to agree design and way forward in light of clash of views and designs	12	Risks associated with financial planning & control Risks relating to operational activity	4	9/5/2022
Ascertain extent of public realm works	Ascertain extent of public realm works	Rachel Salter (Service Lead (Development and Business))	9	To be agreed with Client ASAP		4	Risks associated with financial planning & control Risks relating to information held	4	9/5/2022
Ascertain Market Trader's legal agreements with tenants	Risk of not being able to ascertain Market Trader's legal agreements with tenants	Rachel Salter (Service Lead (Development and Business))	9	Liaise with Market Manager and Traders to ascertain legal agreements		6	Risks associated with financial planning & control Risks relating to the failure of partners/contractors or the contract itself Risks relating to information held	4	9/5/2022
Boundaries and Party Walls	Boundaries and party walls associated with Leyland Town Deal. Concerns to public walkway and highways stability along perimeter of Greenwood Court and Bannister Brook.	Rachel Salter (Service Lead (Development and Business))	12	Ensure all boundaries and party walls are considered as part of Leyland Town Deal Ascertain reasons for sections of perimeter wall remaining of the former Heatons Engineering Factory adjacent to Greenwood Court with Building Control.		12	Risks associated with financial planning & control Risks relating to operational activity	6	9/5/2022

				Undertake Party Wall and Topo Surveys to understand interfaces					
Capacity of existing drainage	Identifying the capacity of the existing drainage network for foul and surface water.	Neil Currie	8	Identify the extents of the drainage network, develop a drainage strategy and apply for a PDE		4			9/5/2022
Carbon Strategy	The RIBA Stage 2 report notes that the BASE building is to be zero carbon (embedded and operational) but this can only be achieved through sequestration and self-generation. Has this been costed and is it hardwired into the funding application?	Neil Currie	16	Establish the base criteria for the funding on the Town Centre Deal and confirm clients brief		4			9/5/2022
CDM Compliant	Ensure CDM2015 compliancy for the project	James Potter (External Consultant) Rachel Salter (Service Lead (Development and Business))	2	Ensure all concerned with the project are compliant with CDM		2	Risks relating to operational activity	2	9/5/2022
Change in direction or requirements from Members, South Ribble Borough Council	Change in direction or requirements from Members, South Ribble Borough Council	Rachel Salter (Service Lead (Development and Business))	4	Hold communications and updates with Members via meetings, reporting and consultations	Hold communications and updates with Members via meetings, reporting and consultations	4	Risks associated with financial planning & control Risks relating to operational activity	4	9/5/2022
Clash with future highways works	Ensuring that any public realm works are co-ordinated with other highway works to ensure new surfaces are not excavated shortly after having been placed.	Rachel Salter (Service Lead (Development and Business))	6	Ensure that stakeholders for services and highways are included within the consultation		12	Risks relating to the failure of partners/contractors or the contract itself Risks relating to information held	4	9/5/2022
Contaminated land	Extents and type of contaminated land within the development to be determined.	Neil Currie	8	Undertake SI early in programme to gain contamination cost certain		16			9/5/2022
Develop transport strategy	The masterplan shows relocation of car parking and adjustments to the width of carriageways which may impede traffic flow. Analysis will be required.	Rachel Salter (Service Lead (Development and Business))	9	Landscape Architect, Architect, and Transport Consultant to confirm		4	Risks associated with financial planning & control Risks relating to the failure of partners/contractors or the contract itself	4	9/5/2022
Developing flood risk strategy (surface water)	There may be an opportunity to use the brook on the Northern boundary for surface water discharge subject to flood analysis and discussions with the EA and UU.	Neil Currie	6	Develop drainage strategy and outline approach with UU and the EA. Seek advice from flood consultant		4	Risks relating to information held	4	9/5/2022
Disruption to Town Centre including residents, businesses, travelling and parking and interface with statutory bodies	Disruption to Town Centre including residents, businesses, travelling and parking and interface with statutory bodies	Rachel Salter (Service Lead (Development and Business)) Portia Taylor-Black (Business Engagement Officer)	8	Ensure consultations held and communications issued appropriately throughout the process		8	Risks relating to operational activity Risks relating to the reputational risks to the Council	8	9/5/2022

Diversion of existing services and drainage	Diversion of existing services and drainage		12	GPR survey and desktop information for review in tandem with building setting out		9	Risks associated with financial planning & control Risks relating to information held	6	9/5/2022
Drainage strategy; SUDS; raingardens; permeable paving; impact on material disposal	Drainage strategy; SUDS; raingardens; permeable paving; impact on material disposal	Neil Currie	16	Key impact to establish, particular with regard to external works		9		6	9/5/2022
Ensuring compliancy with funding requirements / criteria	Ensuring compliancy with funding requirements / criteria	Rachel Salter (Service Lead (Development and Business))	3	Ensure compliancy with guidance and criteria for funding		3	Risks associated with financial planning & control	3	9/5/2022
Existing services through sites	Diversion and/or reinforcement of services can be expensive.	Rachel Salter (Service Lead (Development and Business))	6	MEP records check and GPR Survey		12			9/5/2022
Inflation; COVID; Brexit	Inflation levels increasing; COVID impacting construction and supply chain; Brexit impacting supply chain and material availability and labour market		16	Continue to monitor key indices and construction press to update forecasts and advise Client		9	Risks associated with financial planning & control	6	9/5/2022
Land acquisitions / ownership	Failing to identify and conclude land assembly / acquisitions	Rachel Salter (Service Lead (Development and Business))	12	Client to confirm land acquisition strategy		12	Risks impacting on the achievement of corporate objectives and priorities Risks associated with financial planning & control Risks relating to the reputational risks to the Council	6	9/5/2022
Levels generally, scope of cut, fill and disposal; retaining structures and the like	Cost estimate - Levels generally, scope of cut, fill and disposal; retaining structures and the like		16	Topo required ASAP to feed into cost plan		9	Risks associated with financial planning & control	6	9/5/2022
Losing key personnell	Losing key personnell	Rachel Salter (Service Lead (Development and Business))	6	SRBC retention policies in place and regular reports received from contractors		4			9/5/2022
Not obtaining IRS Surveys	Procure contractors to undertake surveys and supply data to support design development in line with programme	Rachel Salter (Service Lead (Development and Business)) Portia Taylor-Black (Business Engagement Officer)	12	Proceed with appointments and arrangement of surveys as per schedule Transfer of information to design team as and when received		12	Risks associated with financial planning & control Risks relating to the failure of partners/contractors or the contract itself Risks relating to information held	4	9/5/2022
Obstructions	Many of the sites have been previously built on, there is a risk of significant below ground obstructions.	Neil Currie	8	Enabling package built into the cost plan. Plus site investigations		6	Risks associated with financial planning & control Risks relating to information held	4	9/5/2022

Phasing and delivery strategy	Development of a phasing and delivery strategy (procurement strategy)		16	Complete procurement strategy ASAP following fixed masterplan to establish phasing and programme to feed into the Stage 2 cost plan		12	Risks associated with financial planning & control Risks relating to the failure of partners/contractors or the contract itself	6	9/5/2022
Provision of new utility services to each location	Provision of new utility services to each location	Steve Hunt	16	Building use and supply requirements to be established and loads identified for review with stat suppliers		9	Risks associated with financial planning & control Risks relating to information held	6	9/5/2022
Public realm spec (standard of paving, tarmac and kerbs; street furniture etc)	Costing element - public realm spec (standard of paving, tarmac and kerbs; street furniture etc)		16	Greater detail required in paving standards and extent as early as possible to feed into the cost plan Obtain spec from Lanpro Services	Assumptions based on Lanpro Stage 2; exact spec of finishes to be agreed within the cost plan parameters	12	Risks associated with financial planning & control Risks relating to the failure of partners/contractors or the contract itself	9	9/5/2022
Relocation of Leyland Market Traders	Ensuring alternative, temporary premises are secured and obtained for the Market Traders to relocate to ensure the construction works at Leyland Market	Rachel Salter (Service Lead (Development and Business)) Portia Taylor-Black (Business Engagement Officer)	8	Ascertain existing lease/license agreements held by the Market Traders and understand any compensation due		12	Risks associated with financial planning & control Risks relating to the reputational risks to the Council	8	9/5/2022
Requirements for the business case	Risk of providing required information within set timeframes to enable the development of the business cases.	Rachel Salter (Service Lead (Development and Business))	9	Client to confirm the brief and requirements of the business case to inform the design		4	Risks relating to information held	4	9/5/2022
Secure planning permission	Unable to secure planning permission for the developments	James Potter (External Consultant) Rachel Salter (Service Lead (Development and Business))	6	Proceed with pre-application advice for the proposed developments		4	Risks associated with financial planning & control Risks relating to operational activity	4	9/5/2022
Securing budget for capital build	Risk of not securing budget via council approval	Rachel Salter (Service Lead (Development and Business))	4			12	Risks associated with financial planning & control	4	9/5/2022
Supply Chain Issues / Financial Stability of Contractors	Supply Chain Issues / Financial Stability of Contractors	Rachel Salter (Service Lead (Development and Business))	9			9	Risks associated with financial planning & control Risks relating to operational activity	4	9/5/2022
Traffic Management / Parking throughout duration of works	Traffic Management / Parking throughout duration of works	Rachel Salter (Service Lead (Development and Business))	6	Ensure parking and road users are considered within the programme		6	Risks relating to the reputational risks to the Council	4	9/5/2022

Treatment and/or disposal of contaminated materia	Treatment and/or disposal of contaminated material		16	Review of substructure solutions including drainage to establish impact on material handling and remediation solutions		9	Risks associated with financial planning & control Risks relating to information held	4	9/5/2022
---	--	--	----	--	--	---	--	---	----------